

BALCOMM LIMITEDCommissioning, Ductwork Cleaning
& Water Treatment**Water Treatment Check List**

Project: 1234	Ref: 123
System: Test3	Sheet: 1 of 1

Clients Check List		Check List	
System Complete & Pressure tested	YES	Coils Back Flushed if Applicable	YES
Mains/Boosted Water Available	YES	Dirt Pockets Cleared	YES
Adequate flushing Water Pressure	NO	Drain Cocks Cleared	YES
Adequate Flushing/Drains Connections	YES	Strainers Cleaned	YES
Adequate Site Drainage	YES	System Vented	YES
System Drawings Available	YES	Full Circulation Proved	YES
Power Available	YES	System Dosed With Inhibitor	YES

Mains Water Quality		System Water Quality	
TDS:	10	TDS:	10
Iron:	1	Iron:	10
Appearance:	0	Appearance:	10
TDS:	10	TDS:	10

Chemicals Used:	1		
Inhibitor Dosage:	gfdg	Biocide Dosage:	gfdg

Comments:

Engineer: Elgin Thomas	Date: 28 Dec, 2017
-------------------------------	---------------------------