

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

Fan Details & Performance Test Record

Project: High Hill Tower Project	Ref: Towerreference1
System: system1	Sheet: 1 of 3

FAN:

Item	Static Check	Comments
Make & Model	1	2
Type	3	4
Serial Number 1	5	6
Serial Number 2	7	8
Pulley/Shaft/Bush	9	10
Belt	11	12
Pitch Angle	13	14

MOTOR:

Item	Static Check	Comments
Make & Model	15	16
Frame	17	18
Serial Number 1	19	20
Serial Number 2	21	22
Power kw	23	24
Voltage Volt	25	26
Full Load Current amp	27.	28
Pulley & Bush Details	29	30

PERFORMANCE:

Item	Design Data	Test Data No.1	Test Data No.2
Volume Flow Rate m³/s	31.	32. 103%	33. 106%
Fresh Air Inlet Pa	34	35	36
Fan Suction Pa	37	38	39
Fan Discharge Pa	40	41	42
Fan Total Static Pa	43	44	45
External Resistance Pa	46	47	48
Run Current R/Y/B amps	49.	50	51
Fan Speed rpm	52	53	54

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

Item	Design Data	Test Data No.1	Test Data No.2
Motor Speed rpm	55	56	57

Comments:

Superb Performance. Well Done!

Engineer: Elgin Thomas

Date: 05 Jan, 2018

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

Fan Details & Performance Test Record

Project: High Hill Tower Project	Ref: rterh
System: system1	Sheet: 2 of 3

FAN:

Item	Static Check	Comments
Make & Model	fdsf	fdsf
Type	fds	fdsf
Serial Number 1	fsdf	df
Serial Number 2	fdsf	fdsf
Pulley/Shaft/Bush	fdfsd	fdsf
Belt		
Pitch Angle		

MOTOR:

Item	Static Check	Comments
Make & Model		
Frame		
Serial Number 1		
Serial Number 2		
Power kw		
Voltage Volt		
Full Load Current amp		
Pulley & Bush Details		

PERFORMANCE:

Item	Design Data	Test Data No.1	Test Data No.2
Volume Flow Rate m ³ /s			
Fresh Air Inlet Pa			
Fan Suction Pa			
Fan Discharge Pa			
Fan Total Static Pa			
External Resistance Pa			
Run Current R/Y/B amps			
Fan Speed rpm			

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

Item	Design Data	Test Data No.1	Test Data No.2
Motor Speed rpm			

Comments:

sdfsd sdf

Engineer: Elgin Thomas

Date: 09 Jan, 2018

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

Fan Details & Performance Test Record

Project: High Hill Tower Project	Ref: fdsfh
System: system1	Sheet: 3 of 3

FAN:

Item	Static Check	Comments
Make & Model	fkhfd	hfdjh
Type	fhjdfh	fhds;fsdfhf
Serial Number 1	hjskahfds	hdsjfjhfdkhf
Serial Number 2		
Pulley/Shaft/Bush		
Belt		
Pitch Angle		

MOTOR:

Item	Static Check	Comments
Make & Model		
Frame		
Serial Number 1		
Serial Number 2		
Power kw		
Voltage Volt		
Full Load Current amp		
Pulley & Bush Details		

PERFORMANCE:

Item	Design Data	Test Data No.1	Test Data No.2
Volume Flow Rate m ³ /s			
Fresh Air Inlet Pa			
Fan Suction Pa			
Fan Discharge Pa			
Fan Total Static Pa			
External Resistance Pa			
Run Current R/Y/B amps			
Fan Speed rpm			

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

Item	Design Data	Test Data No.1	Test Data No.2
Motor Speed rpm			

Comments:

Engineer: Elgin Thomas

Date: 09 Jan, 2018

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

Direct Volume Grilling Record Sheet

Project: High Hill Tower Project	Ref: commAirDirGrillRcd Reference1
System: system1	Sheet: 1 of 1

Design Information			Measured				
Ref No.	Grille Size (mm)	Design Volume l/s	Final Volume l/s	Correction Factor	Actual Volume l/s	%	Setting
1	100	10	10	0.14	1	14.000	100
2	200	250	60	0.14	8	3.000	105

Hood Correction Factor Is Served By Dividing The Duct	Duct Total l/s:	10.000
Pitot Traverse Volume By The Grille Indicated Volume	Hood/Grille Total:	70.000
Direct Volume Reading Using Alnor Hood	Correction Factor:	0.14

Comments: Grilling Comments

Engineer: Elgin Thomas	Date: 05 Jan, 2018
-------------------------------	---------------------------

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

System Witness Certificate

Project: High Hill Tower Project	Ref: ghjghj
System: system1	Sheet: 1 of 3
<p style="text-align: center;">System Witness Certificate The System detailed within has been witnessed to the Clients representative, the test data is a true record of the system performance achieved.</p>	

Witnessed By:	
Company:	Balcomm Ltd
Date:	06 Jan, 2018

Test Completed By:	Elgin Thomas
Services Contractor:	Tower Building Management LLP
Date:	06 Jan, 2018

Comments: ghjghj

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

System Witness Certificate

Project: High Hill Tower Project	Ref: sfsdfsdf
System: system1	Sheet: 2 of 3
<p style="text-align: center;">System Witness Certificate The System detailed within has been witnessed to the Clients representative, the test data is a true record of the system performance achieved.</p>	

Witnessed By:	
Company:	Balcomm Ltd
Date:	05 Jan, 2018

Test Completed By:	Elgin Thomas
Services Contractor:	Tower Building Management LLP
Date:	05 Jan, 2018

Comments: sdfsdfsdf

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

System Witness Certificate

Project: High Hill Tower Project	Ref: fdgfdg
System: system1	Sheet: 3 of 3
<p style="text-align: center;">System Witness Certificate The System detailed within has been witnessed to the Clients representative, the test data is a true record of the system performance achieved.</p>	

Witnessed By:	
Company:	Balcomm Ltd
Date:	05 Jan, 2018

Test Completed By:	Elgin Thomas
Services Contractor:	Tower Building Management LLP
Date:	05 Jan, 2018

Comments: fdgfdgdfg

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

System Schematic

Project:	Ref: jghjghj
System: system1	Sheet: 1 of 2



Engineer: Elgin Thomas	Date: 06 Jan, 2018
-------------------------------	---------------------------

BALCOMM LIMITED

Commissioning, Ductwork Cleaning
& Water Treatment

System Schematic

Project:	Ref: gfdgdfg
System: system1	Sheet: 2 of 2



Engineer: Elgin Thomas	Date: 09 Jan, 2018
-------------------------------	---------------------------