



Project:	Ref.: auto
System:	Sheet: auto of auto
	System Witness Certificate  ailed within has been witnessed to the Clients representative,  ata is a true record of the system performance achieved
Witnessed By:	auro (8)
Company:	auto S
Date:	auto (S)
Test Completed By:	auto
Services Contractor:	auto
Date:	auro
Comments:	





## Report Sheet

Project:	auto	Ref.:	auto	
System:	auto	Sheet: ()	VAD of	auto
Client	(UXC			
TS				
Q.	<u>(</u>			
ingineer:	alle	Date:	auto	





#### System Schematic

Date: Who

Project:	auto	Ref: CLUTO
System:	auto	Sheet: Who of aur
	M810 - CMACYTT ?	
	V(800	

aton

Engineer:





# Water System Pre-Commissioning Checks

Project: Who		Ref.:	Ato			
System: auto		Sheet: AMC	of and			
General	Check	Com	ments			
Installation Complete	M	TOST				
System Thoroughly Flushed	X					
System Chemically Cleaned	X					
All Strainers Cleaned & Replaced	(C)					
System Filled & Vented	8					
Pressurisation Unit Operational	04					
Pump Mechanical Checks						
Transit Bolts Removed	W	ILKI	<u> </u>			
Pulleys Secure On Shaft	hA					
Pulley Alignment & Belt Tension	XA					
Motor & Pump Bearing Lubrication	154					
Drive Guards Fitted	X					
		· · · · · · · · · · · · · · · · · · ·				
Electrical Checks						
Electrical Supply Available	Sh	TOST	_			
Motor Running Currents (All Phases)	A D					
Direction of Rotation of Motor	34					
Comments:						
OK = Yes X = No N/A = Not Applicable						
ingineer:		Date: awto				



# BALCOMM LIMITED

Commissionery- houses:

Communication, Decrease Cleaning de Water Proofmant

9

Pump Detail & Performance Test Record

iystem:	0.100			Ref.: Cut	
	avro			Sheet:	of ann
	ltem		Static Check	Comr	nents
	Make		TON	TEXT	
	Model & Size				
PUMP	Serial Number 1				
₹	Serial Number 2				
	Pulley/Shaft/Bush		59)		
	Belt		VX		
	The state of the s				
	Item		Static Check		nents
	Make & Model		TXT	TEAT	
	Frame				
<b>M</b>	Serial Number 1		1		
MOTOR	Serial Number 2		1		
20	Power	(KW)	1 1 200		
	Full Load Current	(Amps)	Number 1 gecom	<u> </u>	
	Voltage (Volts)		TEXT		
	Pulley/Shaft/Bush		Text	V	
	Item		Design Data	Test Data No.1	Test Data No.2
	Volume Flow Rate	L/s	Namber 3 decimal	NAMES TO COLUMN	4  10 E SEC
	Pump Suction	Кра	Text	Text	TRM
	r unip suction				
PE	Pump Discharge	Кра			
PERFO		Кра Кра			
PERFORN	Pump Discharge				
PERFORMAN	Pump Discharge Pump Total	Кра			
PERFORMANCE	Pump Discharge Pump Total Pump Suct Closed Head	Кра Кра			
PERFORMANCE	Pump Discharge Pump Total Pump Suct Closed Head Pump Dis Closed Head Pump Closed Head Run Current	Kpa Kpa Kpa Kpa	Junber		
PERFORMANCE	Pump Discharge Pump Total Pump Suct Closed Head Pump Dis Closed Head Pump Closed Head	Kpa Kpa Kpa Kpa		V	G~



### BALCOMM LIMITED

Commissioning Dartwork Cleaning
& Water Treatment

#### Water Distribution Test Record

Project:		C	No	)				Ref.:	art	0	
System:		C		)				Sheet: (	WAD	of	auto
	Design Information Measured										
Ref.	Manuf	Туре	Size	Kvs	Flow I/s	PD kpa	PD kpa	Flow I/s	% Design	Reg. Set	Bypass Set
TCXT	TOAT	TEXT	mm	v tylerado		Number	Number		Nuber	Text	Text
1		1				2 decimal		30ccmod	Odecimal		1
						Formula	1 km	Formula	Formula		
							7		1		
				<del>- \</del>			<del>    -  </del>		1		
			-								
							l el				
-											
						_			_		
+											
-/											
								7			
2	V	1/		0	8	V	1/2		<i>J</i>	V	1
		V									
Comments	s: T	Toc +									
		W									
ngineer:		al	Jho					Date:	Who		





#### Water Distribution - PICV

	au	h					Ref:	ant	
	an	Mo					Date:	uto '	of Alac
		Design Info	ormation					Measured	
Manuf	Туре	PICV	Size	KVS	Flow	Δp	Δp Kpa	Flow	% Design
TEXT	TEXT			Number			Number	Number	Number
				1 Degnat	3 decimal	idenmal	2 decimal	3 decimal	1 de cima
					int/	Cornela		formula	formula
								1	
				1					
					_				
-	-	+ + -							
1					_				
+			_						
				1					
1		-1	1	<b>-</b>	1		1		
a/-	<b>\tag{2}</b>				V	4	V		
	Manuf	IBAT TEXT	Manuf Type PICV Setting	Manuf Type Size mm  Text Text Text Text	Manuf Type Setting mm  Total Text Number  Total Text Number	Manuf Type Setting mm KVS Flow I/s  Text Text Text Number Number 3 armed	Manuf Type PICV Setting mm KVS Flow L/S Kpa  Text Text Text Number Number identities in definition in the control of the contr	Manuf Type PICV Size mm KVS Flow L/s Kpa Kpa  Text Text Number Number Number 2 decimal	Manuf Type Setting mm KVS Flow 1/s Kpa Ap Kpa I/s  Text Text Text Number Number Number Number Number Number Cornula  Timmed 3 count identical science formula





# **HWS Blending Valves**

roject:	auto	Ref: WTO			
ystem:	auto	Sheet: Auto Of A			
Valve Ref	Blending Valve Temperature Range 41 to 43°C	Fail Safe Operation	Comments		
ILEXT	Number		TEXT		
	Idecimal				
		<del></del>			
Y	٧	dy l			
Set Correctly/O  X Requires Attent					
neer:	AA		Date: Auto		