

**BALCOMM LIMITED**Commissioning, Ductwork Cleaning  
& Water Treatment**Water Treatment Check List**

<b>Project:</b> 1234	<b>Ref:</b> 123
<b>System:</b> Test3	<b>Sheet:</b> 1 of 1

<b>Clients Check List</b>		<b>Check List</b>	
System Complete & Pressure tested	YES	Coils Back Flushed if Applicable	YES
Mains/Boosted Water Available	YES	Dirt Pockets Cleared	YES
Adequate flushing Water Pressure	NO	Drain Cocks Cleared	YES
Adequate Flushing/Drains Connections	YES	Strainers Cleaned	YES
Adequate Site Drainage	YES	System Vented	YES
System Drawings Available	YES	Full Circulation Proved	YES
Power Available	YES	System Dosed With Inhibitor	YES

<b>Mains Water Quality</b>		<b>System Water Quality</b>	
TDS:	10	TDS:	10
Iron:	1	Iron:	10
Appearance:	0	Appearance:	10
TDS:	10	TDS:	10

<b>Chemicals Used:</b>	1		
<b>Inhibitor Dosage:</b>	gfdg	<b>Biocide Dosage:</b>	gfdg

<b>Comments:</b>
------------------

<b>Engineer:</b> Elgin Thomas	<b>Date:</b> 28 Dec, 2017
-------------------------------	---------------------------